Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebija)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebija)

V. PRIVREMENA SITUACIJA Br. 008
V. Interim payment certificate No. 008

Amount / Iznos: $

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
I	**CONSTRUCTION FEE / Troškovi izvođenja radova**	**1.127.925.700,00**	**97,00%**	**61.727.991,91**	**89.436.569,53**	**7,93%**	**27.708.577,62**
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	999.520,34	1.293.207,90	7,79%	293.687,56
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	27.195.630,23	50.410.268,06	24,04%	23.214.637,83
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	15.002.535,46	15.002.535,46	6,01%	0,00
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	6.423.721,86	9.759.325,19	3,84%	3.335.603,33
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	1.786.961,10	2.234.371,20	8,16%	447.410,10
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	161.888,80	161.888,80	1,80%	0,00
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	2.746.959,68	2.818.766,98	3,49%	71.807,30
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	326.746,20	455.840,40	2,05%	129.094,20
9	Power Supply / Napajanje	26.601.912,00	2,29%	2.004.707,94	2.168.545,24	8,15%	163.837,30
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	823.811,30	823.811,30	0,71%	0,00

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
11	Telecommunication Syetem / Telekomunikacioni sistemi	71.650.868,00	6,16%	1.952.053,00	1.952.053,00	2,72%	0,00
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	0,00	0,00	0,00%	0,00
13	Radovi na gornjem stroju / Mašinske instalacije i radovi	2.610.409,00	0,22%	0,00	0,00	0,00%	0,00
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	6.535,20	14.452,20	1,05%	7.917,00
15	Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	2.296.920,80	2.341.503,80	6,81%	44.583,00
II	**DESIGN FEE / TROŠKOVI PROJEKTOVANJA**	**34.884.300,00**	**3,00%**	**17.442.150,00**	**17.442.150,00**	**50,00%**	0,00
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0,00
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	0,00	0,00	0,00%	0,00
TOTAL/UKUPNO		**1.162.810.000,00**	**100,00%**	**79.170.141,91**	**106.878.719,53**	**9,19%**	**27.708.577,62**

Note:1.Additonal payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.
2.The payment for each unit shall be paid duly completion of that unit.
3.Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 17.11.2022.

Amount approved By Supervisor / Potpis odgovornog nadzornog organa: _____

Date/Datum : _____

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Novi Sad railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Novi Sad**										
1	Preliminary works / Pripremni radovi	Completion of preliminary works / Završetak pripremnih radova	1	360.447	360.447	0,42	151.387,74	0,60	216.268,20	0,18	64.880,46
2	Earth, concrete, reinforcement, masonry works / Zemljani radovi, beton, armirani beton, i zidarski radovi.	Completion of earth, concrete, reinforcement, masonry works / Završetak zemljanih radova, beton, armirani beton, i zidarskih radova.	1	182.368	182.368	0,17	31.002,56	0,22	40.120,96	0,05	9.118,40
3	Dry montage, and insulation works / Suvomontažni, i izolaterski radovi	Completion of dry montage, and insulation works. / Završetak suvomontažnih, i izolaterskih radova.	1	795.450	795.450	0,04	31.818,00	0,07	55.681,50	0,03	23.863,50
4	Aluminum joinery and Locksmith's works / Aluminarija i bravarski radovi	Completion of aluminum joinery and Locksmith's works / Završetak aluminarije i bravarskih radova	1	1.230.792	1.230.792	0,41	504.624,72	0,56	689.243,52	0,15	184.618,80
6	Other decoration works / Ostali dekoraterski radovi	Completion of other decoration works / Završetak dekoraterskih radova	1	280.160	280.160	0,52	145.683,20	0,56	156.889,60	0,04	11.206,40
	Summary / Ukupno (USD)				**16.600.314**		**999.520,34**		**1.293.207,90**		**293.687,56**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum: 17.11.2022.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum: 17.11.2022

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Deonica otvorene pruge Novi Sad - Rumenka (km 77+411.09 - km 83+278.60)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	149.064	149.064	0,85	126.704,40	0,90	134.157,60	0,05	7.453,20
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	298.000	298.000	0,85	253.300,00	0,50	149.000,00	-0,35	-104.300,00
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.825	935.650	1,30	608.172,50	1,40	654.955,00	0,10	46.782,50
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.026.770	2.053.540	1,00	1.026.770,00	0,62	636.597,40	-0,38	-390.172,60
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	5.528.325	11.056.650	0,35	1.934.913,75	1,24	6.855.123,00	0,89	4.920.209,25
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	404.795	809.590	0,40	161.918,00	0,62	250.972,90	0,22	89.054,90
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	623.195	1.246.390	0,80	498.556,00	1,08	673.050,60	0,28	174.494,60
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	969.630	1.939.260	0,10	96.963,00	0,34	329.674,20	0,24	232.711,20
C	**Rumenka station (km 83+278.60 - km 84+651.09) / Stanica Rumenka (km 83+278.60 - km 84+651.09)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	19.555	19.555	0,85	16.621,75	1,00	19.555,00	0,15	2.933,25
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	97.170	194.340	0,80	77.736,00	0,90	87.453,00	0,10	9.717,00
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	123.145	246.290	0,70	86.201,50	0,90	110.830,50	0,20	24.629,00
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	595.600	1.191.200	0,20	119.120,00	0,57	339.492,00	0,37	220.372,00
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	73.280	146.560	0,00	0,00	0,68	49.830,40	0,68	49.830,40

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	87.835	175.670	0,80	70.268,00	1,00	87.835,00	0,20	17.567,00
8	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	177.510	355.020	0,00	0,00	0,54	95.855,40	0,54	95.855,40
D	**Open track section Rumenka-Kisač (km 84+651.09 - km 89+881.88) / Deonica otvorene pruge Rumenka - Kisač (km 84+651.09 - km 89+881.88)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	140.123	140.123	0,30	42.036,90	0,99	138.721,77	0,69	96.684,87
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	67.994	67.994	0,00	0,00	0,07	4.759,58	0,07	4.759,58
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	284.790	569.580	0,00	0,00	0,14	39.870,60	0,14	39.870,60
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	224.640	449.280	0,00	0,00	0,12	26.956,80	0,12	26.956,80
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.059.045	2.118.090	0,00	0,00	0,02	21.180,90	0,02	21.180,90
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	176.840	353.680	0,00	0,00	0,17	30.062,80	0,17	30.062,80
F	**Open track section Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10) / Deonica otvorene pruge Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10)**										
1	Preliminary works / Pripremni radovi	Completion of Works / Završetak radova	1	139.789	139.789	0,00	0,00	0,98	136.993,22	0,98	136.993,22
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova na levoj ili desnoj strani otvorene pruge	1	92.958	92.958	0,00	0,00	0,05	4.647,90	0,05	4.647,90
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	295.085	590.170	0,00	0,00	0,06	17.705,10	0,06	17.705,10
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	287.790	575.580	0,00	0,00	0,07	20.145,30	0,07	20.145,30
H	**Open track section Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67) / Deonica otvorene pruge Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67)**										
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	72.386	72.386	0,30	21.715,80	0,50	36.193,00	0,20	14.477,20

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	229.340	458.680	0,30	68.802,00	1,04	238.513,60	0,74	169.711,60
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	327.625	655.250	0,30	98.287,50	0,88	288.310,00	0,58	190.022,50
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.355.515	2.711.030	0,00	0,00	0,74	1.003.081,10	0,74	1.003.081,10
J	**Open track section Zmajevo-Vrbas (km 103+382.06 - km 112+861.00) / Deonica otvorene pruge Zmajevo - Vrbas (km 103+382.06 - km 112+861.00)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	45.529	45.529	0,50	22.764,50	0,80	36.423,20	0,30	13.658,70
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	170.118	170.118	0,50	85.059,00	0,61	103.771,98	0,11	18.712,98
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	582.190	1.164.380	0,40	232.876,00	0,90	523.971,00	0,50	291.095,00
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	425.565	851.130	0,40	170.226,00	0,44	187.248,60	0,04	17.022,60
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	3.631.380	7.262.760	0,00	0,00	0,44	1.597.807,20	0,44	1.597.807,20
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	288.785	577.570	0,00	0,00	0,05	14.439,25	0,05	14.439,25
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	252.900	505.800	0,00	0,00	0,30	75.870,00	0,30	75.870,00
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	791.355	1.582.710	0,00	0,00	0,07	55.394,85	0,07	55.394,85
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	736.620	1.473.240	0,00	0,00	0,05	36.831,00	0,05	36.831,00
K	**Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	162.424	162.424	0,00	0,00	0,63	102.327,12	0,63	102.327,12
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	311.095	622.190	0,00	0,00	0,05	15.554,75	0,05	15.554,75
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	20.090	40.180	0,00	0,00	0,31	6.227,90	0,31	6.227,90

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
M	**Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas - Lovćenac (km 115+001.90 - km 128+849.48)**										
1	Preliminary works / Pripremni radovi	Completion of the Works / Završetak radova	1	233.726	233.726	0,10	23.372,60	0,90	210.353,40	0,80	186.980,80
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	107.172	107.172	0,10	10.717,20	0,52	55.729,44	0,42	45.012,24
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	871.695	1.743.390	0,20	174.339,00	1,40	1.220.373,00	1,20	1.046.034,00
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	333.560	667.120	0,20	66.712,00	1,40	466.984,00	1,20	400.272,00
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	6.331.450	12.662.900	0,00	0,00	0,60	3.798.870,00	0,60	3.798.870,00
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	376.830	753.660	0,00	0,00	1,20	452.196,00	1,20	452.196,00
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	218.395	436.790	0,00	0,00	0,50	109.197,50	0,50	109.197,50
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	604.490	1.208.980	0,00	0,00	0,50	302.245,00	0,50	302.245,00
N	**Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (км128+849.48 - км130+141.85)**										
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	60.190	120.380	0,00	0,00	2,00	120.380,00	2,00	120.380,00
8	Improvement layer / Sloj ojačanja tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	205.885	411.770	0,00	0,00	1,80	370.593,00	1,80	370.593,00
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	3.543.263	7.086.526	1,26	4.464.511,38	1,50	5.314.894,50	0,24	850.383,12
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	360.340	720.680	0,00	0,00	0,16	57.654,40	0,16	57.654,40
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	407.335	814.670	0,30	122.200,50	0,70	285.134,50	0,40	162.934,00
9	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.253.930	2.507.860	0,00	0,00	0,16	200.628,80	0,16	200.628,80

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Q	**Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	626.000	1.252.000	0,58	363.080,00	0,88	550.880,00	0,30	187.800,00
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	614.420	1.228.840	0,48	294.921,60	0,90	552.978,00	0,42	258.056,40
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	5.232.350	10.464.700	0,50	2.616.175,00	0,74	3.871.939,00	0,24	1.255.764,00
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	361.830	723.660	0,00	0,00	0,74	267.754,20	0,74	267.754,20
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	409.850	819.700	0,00	0,00	0,74	303.289,00	0,74	303.289,00
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.281.650	2.563.300	0,00	0,00	0,30	384.495,00	0,30	384.495,00
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	159.970	319.940	0,00	0,00	1,30	207.961,00	1,30	207.961,00
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	413.890	827.780	1,20	496.668,00	1,60	662.224,00	0,40	165.556,00
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	411.720	823.440	1,70	699.924,00	1,80	741.096,00	0,10	41.172,00
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	2.410.625	4.821.250	1,25	3.013.281,25	1,80	4.339.125,00	0,55	1.325.843,75

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	278.770	557.540	0,00	0,00	0,16	44.603,20	0,16	44.603,20
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	859.970	1.719.940	0,06	51.598,20	0,16	137.595,20	0,10	85.997,00
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	260.810	521.620	0,40	104.324,00	0,45	117.364,50	0,05	13.040,50
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	185.030	370.060	0,40	74.012,00	0,45	83.263,50	0,05	9.251,50
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.722.475	3.444.950	0,00	0,00	0,66	1.136.833,50	0,66	1.136.833,50
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	109.240	218.480	0,36	39.326,40	0,41	44.788,40	0,05	5.462,00
	Summary / Ukupno (USD)				**209.735.688**		**27.195.630,23**		**50.410.268,06**		**23.214.637,83**

Confirmed by Contractor/
Odgovorni Izvođač radova:

Date/Datum: 17.11.2022.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum: 17.11.2022

Драгољуб В. Николић
дипл. грађ. инж.
415 И00731 19

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
T	**Overpass bridge at km131+245.45 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 131+245.45 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
12	Demolish existing overpass structure / Rušenje postojeće konstrukcije nadvožnjaka	Demolish existing overpass structure / Rušenje postojeće konstrukcije nadvožnjaka	1	212.365	212.365	0,00	0,00	1,00	212.365,00	1,00	212.365,00
V	**Overpass bridge at km139+003.02 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 139+003.02 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	6.756	432.384	10,80	72.964,80	25,38	171.467,28	14,58	98.502,48
W	**Overpass bridge at km147+137.33 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 147+137.33 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	92	7.477	687.884	1,00	7.477,00	11,53	86.209,81	10,53	78.732,81
X	**Overpass bridge at km152+282.46 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 152+282.46 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	6.936	443.904	26,26	182.139,36	28,23	195.803,28	1,97	13.663,92
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	8	38.374	306.992	3,80	145.821,20	7,04	270.152,96	3,24	124.331,76
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	82.412	164.824	0,85	70.050,20	1,11	91.477,32	0,26	21.427,12
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	6	15.236	91.416	0,00	0,00	1,62	24.682,32	1,62	24.682,32
AG	**Underpass at railway / Podvožnjak ispod pruge**										
4	**Underpass at km 142+055.50 / Podvožnjak u km 142+055.50**										
4-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	95.768	95.768	0,00	0,00	0,02	1.915,37	0,02	1.915,37
4-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	2.489.978	2.489.978	0,00	0,00	0,14	348.596,98	0,14	348.596,98
4-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.723.831	1.723.831	0,00	0,00	0,14	241.336,37	0,14	241.336,37
4-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	478.842	478.842	0,00	0,00	0,14	67.037,88	0,14	67.037,88

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	**Underpass at km 142+712.26 / Podvožnjak u km 142+712.26**										
5-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	755.192	755.192	0,95	717.432,12	0,99	747.639,78	0,04	30.207,67
5-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	170.987	170.987	0,00	0,00	0,21	35.907,23	0,21	35.907,23
6	**Underpass at km 143+729,22 / Podvožnjak u km 143+729,22**										
6-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	79.084	79.084	0,17	13.444,28	0,37	29.261,09	0,20	15.816,80
6-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.942.751	4.942.751	0,02	98.855,03	0,04	197.710,05	0,02	98.855,03
6-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	843.563	843.563	0,03	25.306,89	0,04	33.742,52	0,01	8.435,63
6-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	724.937	724.937	0,00	0,00	0,02	14.498,74	0,02	14.498,74
9	**Underpass at km 174+515.35 / Podvožnjak u km 174+515.35**										
9-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	88.204	88.204	0,12	10.584,52	0,28	24.697,21	0,16	14.112,69
9-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	3.822.187	3.822.187	0,28	1.070.212,42	0,43	1.643.540,50	0,15	573.328,08
9-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	2.410.918	2.410.918	0,28	675.057,06	0,44	1.060.803,96	0,16	385.746,89
9-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	1.029.050	1.029.050	0,19	195.519,58	0,29	298.424,62	0,10	102.905,04
AL	**Subway / Pothodnik**										
7	**Subway in Lovćenac railway station / Pothodnik u stanici Lovćenac**										
7-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	41.037	41.037	0,00	0,00	0,07	2.872,60	0,07	2.872,60
7-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	482.790	482.790	0,00	0,00	0,12	57.934,80	0,12	57.934,80
7-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	241.395	241.395	0,00	0,00	0,12	28.967,40	0,12	28.967,40
8	**Subway in Bačka Topola railway station / Pothodnik u stanici Bačka Topola**										
8-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	39.380	39.380	0,05	1.969,01	0,13	5.119,42	0,08	3.150,41
8-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	463.296	463.296	0,19	88.026,24	0,54	250.179,84	0,35	162.153,60
8-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	231.648	231.648	0,20	46.329,60	0,55	127.406,40	0,35	81.076,80
8-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	37.836	37.836	0,00	0,00	0,12	4.540,30	0,12	4.540,30

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
9	**Military ramp in Bačka Topola railway station / Vojna rampa u stanici Bačka Topola**										
9-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	356.100	356.100	0,06	21.366,00	0,54	192.294,00	0,48	170.928,00
9-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	178.050	178.050	0,27	48.073,50	0,61	108.610,50	0,34	60.537,00
10	**Subway in Žednik railway station / Pothodnik u stanici Žednik**										
10-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	39.089	39.089	0,00	0,00	0,08	3.127,12	0,08	3.127,12
10-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	459.870	459.870	0,00	0,00	0,35	160.954,50	0,35	160.954,50
10-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	229.935	229.935	0,00	0,00	0,35	80.477,25	0,35	80.477,25
10-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	37.556	37.556	0,00	0,00	0,12	4.506,73	0,12	4.506,73
11	**Subway in Naumovićevo railway station / Pothodnik u stanici Naumovićevo**										
11-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	39.420	39.420	0,00	0,00	0,05	1.971,02	0,05	1.971,02
Summary / Ukupno (USD)					**253.938.256**		**6.423.721,86**		**9.759.325,19**		**3.335.603,33**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 17.11.2022.

Branimir A. Turajlija
mast. inž. grad.
br. licence: 441M4092

17.11.2022.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 17.11.2022.

Иван З. Бабић
маст. инж. грађ.
Бр. лиценце: 341И 152 22

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AK	**Overpass at km 160+094.84 of the railway line / Nadvožnjak u km 160+094.84 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	15.978	15.978	0,75	11.983,50	1,00	15.978,00	0,25	3.994,50
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	450.064	450.064	0,40	180.025,60	0,85	382.554,40	0,45	202.528,80
AL	**Overpass at km 163+671.71 of the railway line / Nadvožnjak u km 163+671.71 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	602.217	602.217	0,60	361.330,20	1,00	602.217,00	0,40	240.886,80
Summary / Ukupno (USD)					**27.374.721**		**1.786.961,10**		**2.234.371,20**		**447.410,10**

Confirmed by Contractor / Odgovorni Izvođač radova: Драгољуб В. Ников, дипл. грађ. инж. 415 И00731 19

Date/Datum : 17.11.2022.

Approved By Supervisor/ Nadzorni Organ:

Date/Datum: 17.11.2022.

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
X	**Electric traction fixed installations-OCS: Subotica passenger / Stabilna postrojenja električna vuče - KM: Subotica putnička**										
X-1	Dismantling and reconstruction of existing OCS / Demontaža i rekonstrukcija postojeće KM	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	141.029	282.058	0,80	112.823,20	1,30	183.337,70	0,50	70.514,50
Y	**Electric traction fixed installations-OCS: Subotica passenger - State border / Stabilna postrojenja električna vuče - OK Subotica putnička - Državna granica**										
Y-1	Dismantling and reconstruction of existing OCS / Demontaža i rekonstrukcija postojeće KM	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	1.616	3.232	0,80	1.292,80	1,60	2.585,60	0,80	1.292,80
Summary / Ukupno (USD)					**80.679.702**		**2.746.959,68**		**2.818.766,98**		**71.807,30**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 17. 11. 2022.

Мирослав М. Стефановић дипл. инж. ел. 450 J205 15

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 17.11.2022

Милорад М. Кузмановић дипл. инж. ел. 450 E894 10

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**RECONSTRUCTION OF "Vrbas" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Vrbas" - ELEKTRO DEO**										
B-1	**DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME**										
1	Dismantling of 110/27.5kV equipment / Demontaža opreme 110/27.5 kV	set / kpl.	1	119.491	119.491	0,00	0,00	0,50	59.745,50	0,50	59.745,50
2	Dismantling of AC&DC system / Demontaža "AC&DC" sistema	set / kpl.	1	7.506	7.506	0,00	0,00	1,00	7.506,00	1,00	7.506,00
3	Dismantling of control protection panel / Demontaža upravljačkog panela	set / kpl.	1	1.996	1.996	0,00	0,00	1,00	1.996,00	1,00	1.996,00
4	Dismantling of cables / Demontaža kablova	set / kpl.	1	110.838	110.838	0,00	0,00	0,50	55.419,00	0,50	55.419,00
5	Dismantling of outdoor lighting / Demontaža spoljne rasvete	set / kpl.	1	1.895	1.895	0,00	0,00	1,00	1.895,00	1,00	1.895,00
H	**TSP "Kisač" - ELECTRICAL PART / PS "Kisač" - ELEKTRO DEO**										
H-1	**DISMANTLING OF ELECTRICAL EQUIPMENT / DEMONTAŽA ELEKTRO OPREME**										
1	Dismantling of 27.5kV equipment / Demontaža opreme 27.5kV	set / kpl.	1	16.207	16.207	0,80	12.965,60	0,85	13.775,95	0,05	810,35
2	Dismantling of grounding system / Demontaža sistema uzemljenja	set / kpl.	1	12.857	12.857	0,80	10.285,60	0,85	10.928,45	0,05	642,85
5	Dismantling of cables (electrical and control) / Demontaža kablova (strujnih i upravljačkih)	set / kpl.	1	21.590	21.590	0,80	17.272,00	0,85	18.351,50	0,05	1.079,50
Summary / Ukupno (USD):					**22.273.130**		**326.746,20**		**455.840,40**		**129.094,20**

Confirmed by Contractor / Odgovorni Izvođač radova: Стефановић М.

Date/Datum : 17.11.2021

Approved By Supervisor/ Nadzorni Organ: Кузмановић

Date/Datum : 17.11.2021

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	**Electric power installations / Elektroenergetske instalacije**										
1	**Electrical installations for facilities in Novi Sad / Elektroenergetske instalacije za postrojenja u Novom Sadu**										
1-1	installation cost / Troškovi instalacije	place / mesto	1	627.614	627.614	0,36	225.941,04	0,46	288.702,44	0,10	62.761,40
D	**Lighting installation in station / Instalacije stanične rasvete**										
2	Supply of materials and equipment for Novi Sad / Isporuka materijala i opreme za Novi Sad	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	379.816	379.816	0,65	246.880,40	0,70	265.871,20	0,05	18.990,80
F	**Relocation and protection of electrical installations design for protection and relocation of the existing technical and utility infrastructure / Izmeštanje i zaštita elektro instalacija, projekat zaštite i izmeštanja postojeće tehničke i komunalne infrastrukture**										
I	**Relocation and protection of power installations-35kv / Izmeštanje i zaštita 35kV**										
1	km79+800 / km 79+800	Completion of the works / Završetak radova	1	12.824	12.824	0,00	0,00	0,70	8.976,80	0,70	8.976,80

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
II	**Relocation and protection of power installations-20kv(10kv) / Izmeštanje i zaštita 20kV (10kV)**										
1	km76+600 / km 76+600	Completion of the works / Završetak radova	1	15.385	15.385	0,00	0,00	1,00	15.385,00	1,00	15.385,00
2	km76+900 / km 76+900	Completion of the works / Završetak radova	1	16.790	16.790	0,00	0,00	0,60	10.074,00	0,60	10.074,00
3	km77+800 / km 77+800	Completion of the works / Završetak radova	1	15.879	15.879	0,00	0,00	1,00	15.879,00	1,00	15.879,00
4	km79+900 / km 79+900	Completion of the works / Završetak radova	1	23.679	23.679	0,00	0,00	0,70	16.575,30	0,70	16.575,30
III	**Relocation and protection of power installations-1kv / Izmeštanje i zaštita 1kV**										
1	km76+600 / km 76+600	Completion of the works / Završetak radova	1	9.750	9.750	0,00	0,00	1,00	9.750,00	1,00	9.750,00
10	km142+050-km142+620 / km 142+050-km 142+620	Completion of the works / Završetak radova	1	5.445	5.445	0,00	0,00	1,00	5.445,00	1,00	5.445,00
Summary / Ukupno (USD):					**26.601.912**		**2.004.707,94**		**2.168.545,24**		**163.837,30**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 17.11.2022.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 17.11.2022.

14. Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	Road traffic in the course of works from Novi Sad to Bačka Topola / Saobraćajna signalizacija za vreme izvođenja radova od Novog Sada do Bačke Topole	Completion of installation of each road traffic signalization incourse of works / Završetak ugradnje svake od saobraćajne signalizacije i opreme	14	4.668	65.352	1,40	6.535,20	2,10	9.802,80	0,70	3.267,60
D	Road traffic in the course of works from Bačka Topola to the State border (Kelebia) / Saobraćajna signalizacija za vreme izvođenja radova od Bačke Topole do Državne granice (Kelebija)	Completion of installation of each road traffic signalization incourse of works / Završetak ugradnje svake od saobraćajne signalizacije i opreme	10	6.642	66.420	0,00	0,00	0,70	4.649,40	0,70	4.649,40
Summary / Ukupno (USD)					**1.371.233**		**6.535,20**		**14.452,20**		**7.917,00**

Confirmed by Contractor / Odgovorni izvođač radova: _____

Date/Datum : 17.11.2022.

ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ
Милана Д. Антељ
дипл. инж. саоб.
470 И547 13
ОДГОВОРНИ ИЗВОЂАЧ РАДОВА

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 17.11.2022

ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ
Драган Њ. Ђорђевић
дипл. инж. саоб.
370 G649 08
ОДГОВОРНИ ПРОЈЕКТАНТ

15. Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Landscaping of platforms in Novi Sad railway station / Pejzažno uređenje perona u stanici Novi Sad**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	6	127.380	764.280	2,91	370.675,80	3,26	415.258,80	0,35	44.583,00
Summary / Ukupno (USD)					**34.360.084**		**2.296.920,80**		**2.341.503,80**		**44.583,00**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 17.11.2022.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 17.11.2022